



## BRUHATH BENGALURU MAHANAGARA PALIKE COMPLETION REPORT

|    |                                         |                                                                                                                               |
|----|-----------------------------------------|-------------------------------------------------------------------------------------------------------------------------------|
| 1  | Name of Work                            | : Improvements to CC Roads And RCC Drains at Kuvempu Nagara 2nd Main Road and 4th B cross, and Surrounding area in Ward No.05 |
| 2  | Sanctioned Estimate Cost                | : 93.00 Lakhs                                                                                                                 |
| 3  | Head of Account                         | : P-3736, Development of Kempegowda Park Ward No.13 Mallasandra                                                               |
| 4  | Administrative Approval                 | : AS/EE(BTP)/115/2019-20, Dt:16.03.2020                                                                                       |
| 5  | Work Code                               | : 005-20-000080                                                                                                               |
| 6  | Technical Sanction                      | : TS/SE(YNK)/51/2019-20, 16.03.2020                                                                                           |
| 7  | Approval to Estimate                    | :                                                                                                                             |
|    | a) Name of the Agency                   | : Executive Engineer, Karnataka Rural Infrastructure Development Limited.                                                     |
|    | b) Agreement No & Date                  | : EE/BTP/BBMP/AG/242/2019-20, Dt:21.03.2020                                                                                   |
| 8  | Work Order No & Date                    | : BBMP/EE/BTP/WO/242/2019-2020, Dt:21.03.2020                                                                                 |
| 9  | Date of Commencement                    | : 60 Days                                                                                                                     |
| 10 | Scheduled Date of Completion            | : 20-05-2020                                                                                                                  |
| 11 | Time Extension if any                   | : Leave period                                                                                                                |
| 12 | Actual Date of Completion               | : 16/06/2020                                                                                                                  |
| 13 | Delay in Execution of Work              | : 26 days                                                                                                                     |
| 14 | a) Amount as per Sanctioned Estimate    | : 93.00 Lakhs                                                                                                                 |
|    | b) Amount as per Actual Expenditure     | : 9290051.17                                                                                                                  |
|    | c) Excess Sanctioned Amount             | : —                                                                                                                           |
|    | d) Savings Sanctioned Amount            | : 9331.32                                                                                                                     |
| 15 | Name of the Officials in Charge of Work | :                                                                                                                             |
|    | a) Assistant Engineer                   | : Sri. Mahantesh                                                                                                              |
|    | b) Assistant Executive Engineer         | : Sri. Sridhar B.S.                                                                                                           |

### Certificate:-

- a) Certified that the above work has been executed by the contractor Satisfactory in accordance with the specifications as entrusted in the agreement.

Assistant Engineer  
Ward No.05

Assistant Executive Engineer  
Bytarayanapura Sub-Division

Assistant Executive Engineer  
Bytarayanapura Sub-Division